ATTACHMENT F TRANSPORTATION MITIGATION MEASURES





MEMORANDUM

To: City of Nanaimo, attention Jeremy Holm, Director of Development Approvals

Cc: Dale Lindsay, Bill Sims, Poul Rosen

From: Georgia Desjardins, Seacliff Properties Ltd.

Date: September 28, 2023

Re: Sandstone Traffic Mitigation Package

This memorandum is meant to be read in conjunction with the Traffic Impact Assessment prepared by Watt Consulting Group for the proposed Sandstone development dated September 5th, 2023 (the "TIA"), along with the corresponding Sandstone Mitigation Package Summary dated September 28th, 2023 (the "Mitigation Package").

The Sandstone development ("Sandstone") is a 294-hectare site located in the southernmost boundary of the City of Nanaimo. As detailed within the City of Nanaimo's Official Community Plan, Sandstone is intended to be a comprehensively planned yet diverse community that offers a wide range of land uses in four precincts. Sandstone has a strong economic and business focus, with a major aspect of the community providing substantial new industrial uses, along with new retail and commercial spaces. Two new residential neighborhoods are also envisioned, providing much needed housing opportunities.

The TIA is the result of over four years of work and analysis, done to examine both the existing and potential long-term vehicle traffic conditions within the study area as both Sandstone and the surrounding areas continue to develop. Given the large scale and long-term nature of Sandstone, along with the variety of factors that will ultimately influence how the project will build out, the time horizon for assessing potential traffic conditions is very long term. While traffic engineers can apply assumptions based on how traffic patterns are today, it is difficult to predict modal shifts, changes in transportation habits, use and patterns over such a long-term horizon. Changes in transportation habits are driven by a number of factors, including changes in surrounding land uses, implementation of active transportation infrastructure, increased transit opportunities in an area, and general changing attitudes to transportation as influenced by matters such as climate change and rising costs.

The TIA identified both existing and potential traffic operational issues and recommended short and longer-term mitigation measures for consideration to help accommodate additional growth while





strengthening the active transportation in the area. The TIA has been prepared in close consultation with the City of Nanaimo, and shared with the Ministry of Transportation and Infrastructure ("MoTI"), on the understanding that the ongoing planning and implementation of the various mitigation measures suggested will require ongoing coordination and collaboration between the various parties.

The improvements being provided by Sandstone will provide a substantive investment and improvement to the transportation network in Nanaimo and include a variety of both road and intersection upgrades, along with active transportation improvements.

The Mitigation Package has been informed by the TIA and comes following extensive discussions and negotiations with the City of Nanaimo, MoTI input and referral responses, and considerable community engagement. In negotiating the Mitigation Package, a variety of factors were assessed, including but not limited to estimations of approximate proportionate share, constructability considerations, alignment with City policies and goals, community need and timing. For example, in response to community concerns and frustration around the current transportation situation (both vehicular and active transportation) along Extension Road through to the Cranberry Road/Highway 1 intersection, Sandstone has committed to allocating a significant amount of resources toward improvements to this area. Furthermore, Sandstone has committed to provide these improvements in conjunction with initial phase(s) of development occurring in this neighborhood in order to provide further assurance to the existing community around timing of when those improvements would be implemented.

Furthermore, as part of the Mitigation Package, Sandstone funded a Cranberry Connector Alignment Feasibility Study as part of the project's community contribution and will also be building portions of the current DCC project #75. Sandstone will also continue to contribute its share to future DCC projects as it builds out over the next 20 to 30 years.

In addition to the items outlined in the Mitigation Package, extensive new on-site transit and transportation related improvements will also be constructed, including a new and major north-south connector road between Cedar Road and the Duke Point Highway, referred to in the TIA as the Sandstone Spine Road, and a parallel upgraded multi-use trail.

In total, the Mitigation Package will see Sandstone invest tens of millions of dollars into improving transportation in the south end of Nanaimo, facilitating the growth of Sandstone as well as the greater community.

We look forward to continuing to work closely with the City of Nanaimo, MoTI and the community to help bring this long envisioned and much needed community to life.

Regards,

Georgia Desjardins, Seacliff Properties (Sandstone) Ltd.

SANDSTONE MITIGATION PACKAGE SUMMARY

Table 10 and 11 as presented in the Sandstone Development Traffic Impact Assessment (TIA) dated 2023-SEP-05, with two additional columns, one to reference Schedule A: Mitigation Map Visualization; and, another column to detail the works proposed to be provided by Sandstone. An additional table titled "Summary of Additional Improvements" has also been included to capture transportation items not included in the TIA. Separately, a proposed Section 219 covenant is outlined to limit development on a portion of the Sandstone lands until such time as suitable improvements to the South Nanaimo transportation network, such as the Fielding / Maki Connector (Mitigation Item #19), have been provided for.

Acronyms used in this document:

NB = northbound SB = northbound EB = eastbound WB = westbound

TABLE 10: VEHICLE INTERSECTION MITIGATION SUMMARY

SCHEDULE A REFERENCE	INTERSECTION	RECOMMENDED MITIGATION PER TIA	TRIGGER / TIMING PER TIA	SANDSTONE PROPOSAL / RESPONSIBILITY
1	Highway 1 / Tenth St / Maki Rd	Add dual NB left turn lane and associated receiving lanes.	Current Conditions (short term)	Regional responsibility due to existing and future growth. Sandstone contribution toward improvements
		Extend a SB lane from Tenth Street to Cranberry Road and allow the EB right turn to be free-flow.	Current Conditions (short term)	allocated toward an increased scope at Highway 1/Cranberry Road.
		Separate the EB left turn from eastbound through lane and add dual SB left turn and associated receiving lanes.	When Maki-Fielding Connection made	
2	Highway 1 / Cranberry Road	Dual NBL and EBL in phases as outlined below* *All works per DCC project #75 as detailed in Bylaw No. 7252, dated April 2, 2018	Add dual EBL when DA6 complete. Add dual NBL within 5 years of DA6 completion.	Sandstone to complete Stage 1 and 2 works. Timing for such works to be before the earlier of registration of the 50 th lot or occupancy of the 50 th unit of DA6. **street trees and bike lanes to be provided as feasible within the current right of way.

SCHEDULE A	INTERSECTION	RECOMMENDED MITIGATION PER TIA	TRIGGER / TIMING	SANDSTONE PROPOSAL /
REFERENCE			PER TIA	RESPONSIBILITY
	Highway 1 /	Stage 1: Widen Cranberry Ave		Sandstone to complete Stage 1 and 2
	Cranberry	approaching Hwy 1 to support dual EB left		works. Timing for such works to be
	Road	turns. Relocate hydro poles if required and		before the earlier of registration of the
	(continued)	associated signal changes.		50 th lot or occupancy of the 50 th unit of
				DA6. (as above)
		Stage 2: Develop a 2/3 lane minor		
		collector with left turn lane at gas		
		station/Moose Hall access. Include		
		concrete curb, gutter and sidewalk, bike		
		lanes in both directions, street trees, and		
		street lighting. Works include widening on		
		Cranberry Road for dual receiving lanes		
		(for northbound lefts from Hwy 1).** The		
		outside (extra) lane will be closed until		
		Stage 3.		
		Stage 3: Widening on Highway 1 for dual		Stage 3 timing/works to be
		NB left turns. Re-striping (opening) closed		determined/completed by City/MoTI or
		outside lane from Stage 2.		others
3	Highway 1 /	Signal timing monitoring and adjustments	Every three years	Sandstone not responsible. Under
	Cedar Road			MOTI's jurisdiction.
		Additional network connectivity for South	Long Term Planning	Sandstone not responsible. Under
		Nanaimo		MOTI's jurisdiction.

SCHEDULE A REFERENCE	INTERSECTION	RECOMMENDED MITIGATION PER TIA	TRIGGER / TIMING PER TIA	SANDSTONE PROPOSAL / RESPONSIBILITY
4	Cedar Road / Sandstone Spine	Signalize with left turn lanes on all approaches (protected/permitted on Cedar)	When DA5 Connects to Cedar Road.	Sandstone to signalize with left turn lanes on all approaches. Sandstone to widen Cedar Road to 4 lanes through intersection.
		Add eastbound right turn lane. Signal hardware / equipment to be placed in ultimate location (for four laning through intersection). Widen Cedar Road to 4 lanes through intersection. Consider separate westbound right turn	Widening to 4 through lanes will depend on timing of connection in relationship to other development areas being constructed. If	Sandstone to complete widening to 4 through lanes concurrently with the construction of signal.
		over shared through/right lane to encourage use of the Fielding-Maki connection	Sandstone Spine connects early with DA5 then four lanes be required when LOS for the intersection drops below LOS D. When Maki-Fielding connection made	Construction of separate westbound right turn to be completed by others when Maki-Fielding connection made.
5	Cedar Road / Frew Road	Add eastbound left turn on Cedar	When DA1 connects to Frew Road	Yes, full scope.
6	Cedar Road / Development Area 1	Add eastbound left turn on Cedar	When DA1 connects directly to Cedar Road	Yes, full scope.

SCHEDULE A	INTERSECTION	RECOMMENDED MITIGATION PER TIA	TRIGGER / TIMING	SANDSTONE PROPOSAL /
REFERENCE			PER TIA	RESPONSIBILITY
7	Cedar Road / Development Area 2	Signalize with left turns on all approaches	When DA2 connects to Cedar Road if no connection to Duke Point Highway for DA2. If DA2 connected to Duke Point Highway timing of signal will depend on amount of development (DA1 and DA2) completed. Prior to connection to Cedar Road for DA2 updated assessment to be undertaken to confirm timing of signalization.	Yes, full scope.
8	Cedar Rd / Harmac Rd	No mitigation required	N/A	N/A
9	Extension Road / Cranberry Road	Roundabout (DCC Project)* *All works eligible for DCC's per DCC project #75 as detailed in Bylaw No. 7252, dated April 2, 2018	Current Conditions	See above, reference 2. Sandstone to complete works before the earlier of registration of the 50 th lot or occupancy of the 50 th unit of DA6.
10	Cranberry Road / Cranberry Connector	Roundabout (DCC Project)	Completed when Cranberry Connector built as part of DCC project.	Sandstone not responsible. Regional improvement, to be constructed as part of the Cranberry Connector project.

SCHEDULE A REFERENCE	INTERSECTION	RECOMMENDED MITIGATION PER TIA	TRIGGER / TIMING PER TIA	SANDSTONE PROPOSAL / RESPONSIBILITY
11	Extension Road / Development Area 6	Stop Control on DA6 leg with SB left turn on Extension Road.	When DA6 connects to Extension Road.	Sandstone to provide a direct connection to Extension Road (at 1618 Extension Road) before the earlier of the registration of the 50 th lot or occupancy of the 50 th unit or at the discretion of the Approving Officer.
		Signalize with SB left turn lane on Extension Road. Include appropriate multi-modal crossings.	Signalize (or roundabout) when LOS drops below LOS D (estimated at 500 Sandstone doors in DA6).	Sandstone to signalize at the earlier of: 1) When DA6 connects to Extension Road, or; 2) When the 2 year notice period regarding the roundabout has expired.*** Sandstone to also provide road dedication for a potential future single lane roundabout with a shared multiuse path provided around the circulatory road. ***City to be provided an opportunity to upgrade the intersection to a roundabout with at least 2 years' notice. Subject to City's decision, timing for installation of

SCHEDULE A REFERENCE	INTERSECTION	RECOMMENDED MITIGATION PER TIA	TRIGGER / TIMING PER TIA	SANDSTONE PROPOSAL / RESPONSIBILITY
12	Duke Point Highway / Sandstone Spine	Interchange in long term	Signalize when DA2, DA3 or DA4 connects to Duke Point Highway. When the AM EBL reaches 200 vph either connect DA2 road or DA4/DA5 (Sandstone Spine) road to Cedar Road to allow the EBL volumes on Duke Point Highway to reduce / stabilize. After full build out of Sandstone	Sandstone to construct full scope of signalized intersection and dedicate required lands for future interchange subject to the conditions of acceptance as outlined in previous correspondence from the Ministry of Transportation and Infrastructure dated May 2, 2008 and February 6, 2012 being fulfilled. In the interim, in the event 1) The density/units on Development Areas 1, 2, 4 and 5 adds in excess of 990 vehicles per hour (PM peak hour) on Cedar Road, or 2) Any movement on Cedar Road at the Sandstone Spine intersection drops below a Level of Service D. Whichever occurs earlier, a connection to Duke Point Highway to be accepted and constructed to the satisfaction of MoTI prior to further density being constructed on DA1, DA2, DA4, and DA5. An updated check of actual trips generated by Sandstone on Cedar Road (by counting turns in/out of Cedar Road/Sandstone Spine, Cedar Road/Frew Road, Cedar Road/DA1, Cedar Road/DA2) by Sandstone should be undertaken with each development

		permit application to assess the level of
		trip generation.
		<u>And</u>
		When the AM EBL reaches 200 vph
		either connect DA2 road or DA4/DA5
		(Sandstone Spine) road to Cedar Road to
		allow the EBL volumes on Duke Point
		Highway to reduce / stabilize.

TABLE 11: NETWORK CONNECTIONS AND CORRIDOR MITIGATION SUMMARY

SCHEDULE A REFERENCE	LOCATION	RECOMMENDED MITIGATION PER TIA	TRIGGER PER TIA	SANDSTONE PROPOSAL / RESPONSIBILITY
13	Cranberry Connector	Connect Cranberry Connector to Tenth	Timing to determined by City / MoTI as this supports reducing volumes on Highway 1 / Tenth / Maki and these volume are already near capacity.	Sandstone not responsible. Regional improvement as contemplated in DCC Project #71
14	Cranberry Road	Upgrade Cranberry Road to three lane cross section and improved pedestrian and bicycle improvements	Timing to determined by City as this is not on the primary / secondary mobility corridor	See above, reference 2. Sandstone to complete works before the earlier of registration of the 50 th lot or occupancy of the 50 th unit of DA6.* *All works eligible for DCC's per DCC project #75 as detailed in Bylaw No. 7252, dated April 2, 2018.
15	Roberta Road E Connection to DA6	Network connectivity to Roberta Road South and East to be determined during permitting phase to avoid adverse vehicle impacts while providing as much active transportation connectivity as possible.	Reviewed during Subdivision / Development Permit stages of project.	Up to, the lesser of, 20 lots registered or occupancy of 20 units to be allowed to connect to Roberta Road E, or as determined with an updated traffic impact assessment and as acceptable to the Approving Officer.
16	Cedar Road (east of Sandstone Spine intersection)	Upgrade to add pedestrian and bicycle facilities	Sandstone frontages as each DA develops. Timing	Sandstone to complete along frontages of Sandstone lands.

SCHEDULE A	LOCATION	RECOMMENDED MITIGATION	TRIGGER PER TIA	SANDSTONE PROPOSAL /
REFERENCE		PER TIA		RESPONSIBILITY
			for completing gaps based	
			on City priorities.	
17	Cedar Road between	Upgrade to four lane cross	When four (4) lanes	Sandstone to complete
	TCH and Sandstone	section	required through Cedar	concurrently with the
	Spine		Road / Sandstone Spine	construction of the Cedar
			intersection.	Road/Sandstone Spine
				intersection works. Note that
				no widening of existing
				bridge/culvert structure to be
				done.
18	Frew Road to DA1	Connection from DA1 to Frew	Gate or other devices to be	Sandstone to install
		Road to be constructed to	installed as soon as DA1	approved device to limit
		ultimate road width and design	connects to Frew Road.	access.
		within Sandstone lands;		
		however in the interim, limited		
		to emergency vehicles and		
		active transportation modes		
		until such time as the road is		
		widened and suitable for higher		
		traffic volumes.		
19	Fielding Road – Maki	Align Sandstone Spine to	Long term.	Sandstone not responsible.
	Road Connection	Fielding Road at Cedar Road		Regional responsibility. Also
		and connect Fielding Road to		refer to Fielding-Maki
		Maki Road		Connector Covenant.
20	South End of	Additional Regional Network	On-going	Sandstone not responsible.
	Nanaimo	Connections to be explored		Regional review.
		such as connecting Cedar		
		Road more directly to Duke		
		Point Highway		

SCHEDULE A REFERENCE	LOCATION	RECOMMENDED MITIGATION PER TIA	TRIGGER PER TIA	SANDSTONE PROPOSAL / RESPONSIBILITY
21	Lenwood / Roberta Road W / McKeown Way Neighbourhood (Extension Road)	New connection from Hosanna Way or Lenwood Road to Development Area 6 intersection.	Long term if property available	Sandstone not responsible.
		Upgrade Extension Road corridor to have three lane cross section (one lane per direction plus middle lane for left turns or medians) with pedestrian and bicycle improvements	Long term as property and funding available	

SUMMARY OF ADDITIONAL IMPROVEMENTS

	Location	Improvement	Timing / Trigger
22	Extension Road (Cranberry to DA6)	Provide Active Transportation improvements to accommodate bicycle and pedestrian facilities along the east side of the existing Extension Road right of way, ensuring they are in the ultimate location (based on future middle lane and north side active transportation facilities). Other improvements include: curb, street trees and street lighting as feasible within the existing 20m right-ofway. While some rework to the northbound vehicle travel lane is expected, the general intent is to minimize the impact to that lane on Extension Road. Does not include relocation of the existing railway crossing equipment.	To be completed by Sandstone before the registration of the 50 th lot of DA6.
23	Fielding Multi- Use Trail	Provide improvements to the existing paved Fielding Road ROW between Cedar Road and the Duke Point Highway.	Community Amenity Contribution to be provided as per the terms of the MDA.
24	Cranberry Connector Feasibility Study	Feasibility study of two potential alignments for Cranberry Connector between Cranberry Avenue and Tenth Street. Included environmental assessment, desktop level geotechnical assessment, concept plans and profiles, property acquisition and traffic assessment.	Funded and completed (March 2022) by Sandstone.

Fielding/Maki Connector Covenant:

That a suitably worded covenant be registered to Development Areas 1, 4 and 5, allowing up to a maximum of approximately 45% of the total allowable density/units on these parcels to be developed, or a density/units on Development Areas 1, 2, 4 and 5 that adds 990 vph (PM peak hour) on Cedar Road, until such time as:

- 1) the Fielding/Maki Connector has been constructed, or otherwise "secured" to the satisfaction of the City and MOTI, or;
- 2) Sandstone has provided MOTI and City of Nanaimo with an updated Traffic Impact Assessment showing additional traffic capacity can be accommodated, or;
- the City has made other such arrangements as it relates to improvements to the transportation network in south Nanaimo, to the satisfaction of MoTI, acting reasonably.

For clarity, this does not commit Sandstone to construct the Fielding/Maki Connector

An updated check of actual trips generated by Sandstone on Cedar Road (by counting the turns in/out of Cedar Road/Sandstone Spine, Cedar Road/Frew Road, Cedar Road/DA1 Cedar Road/DA2) by Sandstone should be undertaken with each development permit application to assess the level of trip generation compared to the percentage of the density built (recognizing the City may choose to waive this requirement on individual development permit applications at its sole discretion). By checking the actual trip generation against the projected trip generation, on Cedar Road, it can be determined if more (than the 45%) or less of DA1, DA4, and DA5 could be constructed before triggering the above covenant condition.

To confirm, the purpose of the covenant is to provide the City with a mechanism to monitor the density of the Sandstone project and determine if a City-led initiative to complete the road network per the 2022 City Plan is warranted, prior to approving Sandstone to go beyond the agreed upon 45%.

Schedule AMitigation Map Visualization





























